

TOWN OF LONGBOAT KEY ENVIRONMENTAL PERMITTING FOR SUBAQUEOUS FORCE MAIN Pre-Submittal Meeting

October 2, 2020

WATER
OUR FOCUS
OUR BUSINESS
OUR PASSION


Engineers...Working Wonders With Water®



Overview

- Introductions
- Project History
- Data and Information Gathering
- Alignment Analysis
- Construction Alternatives
- Construction Approach
- Environmental Impact Quantification
- Proposed Mitigation
- Conclusions
- Questions and Discussion



Project History

Project History

- Existing force main was constructed in 1973 and put in service in 1975.
- Constructed using open-cut trench approach.
- 45 years of continuous service with no issues – frequent diver inspections.
- Town began planning for a redundant force main in 2015.
- June 29, 2020 a sewer leak was discovered and repaired within mangroves on Manatee County side.







Data and Information Gathering

Data Gathering: Pipeline and Bathymetric Survey

- Surveyed location of existing pipeline and bathymetric survey completed in March 2020.



NOTE:
HIGH CONFIDENCE SUR-BOTTOM TARGETS WERE MARKED WITH A DOUBLE ASTERISK (**)
IN THEIR LABELS. MEDIUM CONFIDENCE SIGNATURES WERE MARKED WITH A SINGLE
ASTERISK (*). IN THEIR LABELS. LOW CONFIDENCE SIGNATURES DUE TO NEAR INTENSITY
OR INTERFERENCE FROM OTHER SOURCES DO NOT HAVE AN ASTERISK.



Data Gathering: Seagrass Survey

- ESA conducted an initial seagrass survey in 2018 pre-red tide event.
- Confirmed 2018 SWFWMD mapped seagrass coverage in project area.
- Deep unvegetated trench quite evident in 2018.






Data Gathering: Seagrass Survey

- ESA completed current seagrass survey July 2020 – documented extensive seagrass losses in project area.
- Awaiting 2020 SWFWMD mapped seagrass coverage results - to be published in early 2021.



Comparison of 2018 and 2020 Seagrass Coverages

- In 2018 seagrass extended across the entire project corridor except for the deep trenched areas.
- In 2020 virtually seagrass is gone from the deeper portions of the corridor; with remaining coverages on the west and east ends.







Alignment Analysis

Alignment Analysis

- Alignment refers to the routing of the pipeline.
- 5 alternative alignments were developed and evaluated in the CDM report (2015)
- Narrowed down to Alignment 1 or 5.
- Alignment 1 is the existing force main alignment.





- Lift Station "D"
- Point of Connection
- Limits of Jurisdictional Wetlands
- Trenchless Entry/Exit Points
- Existing Force Main (Landward)
- Existing Force Main (Subaqueous)
- New Force Main (All Open Cut)
- New Force Main (All Trenchless)
- Long Bar Pointe
- Manatee County Southwest WRF
- Manatee Fruit Company
- Town of Longboat Key

1

2

2


B2

B1

Unnamed Channel

Intracoastal Waterway (ICW)

Alignment 1




Alignment 5

Northbound near Longboat Pass Bridge


- Right of Way constraints
- Public opposition due to traffic already a historical issue
- Future replacement for Longboat Pass Bridge poses a potential conflict.

Southbound on Bradenton Beach

- Narrow right of way, limited space with existing utilities.
- Acquisition of utility easements would be required.



Cortez Road crossing



- Limited space for HDD crossing.
- FDOT maintained roads. Permits and coordination with FDOT required.

Alignment Conclusion

- Alignment 5 has significant conflicts and challenges:
 - ROW / Easement
 - Public Impact/Traffic
 - FDOT
 - Hydraulic Limits - Additional Pump Station Location
- Alignment 1 is the preferred option:
 - Direct / established Route
 - Previous open-cut impacts can be restored
 - Little to no impact on island traffic / public
 - Hydraulically consistent



Alignment 1 Construction Alternatives

Alignment 1 Construction Alternatives

- Construction alternatives refers to the method of construction for pipeline installation. Methods include:
 - Open Cut (OC)
 - Horizontal Directional Drill (HDD)
 - Direct Pipe (DP)
- Eight construction alternatives for Alignment 1 were evaluated.
- Considerations:
 - Limitations to each method (depth, size, distance, soils, etc)
 - Combination of methods

Alignment 1 Construction Alternatives





- Divided project into 5 segments due to varying field conditions along the alignment.







**TABLE 2-3
SUMMARY OF ALIGNMENT 1 ALTERNATIVES**

Construction Alternative	Description	Construction Method		
		Segments 1-2	Segment 3	Segments 4-5
1	All OC	OC	OC	OC
2	All HDD	HDD	HDD	HDD
3	Hybrid 1	HDD	OC	HDD
4	Hybrid 2	DP	OC	DP
5	Hybrid 3	HDD	OC	OC
6	Hybrid 4	DP	OC	OC
7	Hybrid 5	OC	OC	HDD
8	Hybrid 6	OC	OC	DP

Construction Alternatives Analysis





Construction Alternatives Analysis



Construction Alternatives Analysis – ARV Limitations

- Construction Alternatives 3, 4, 7, and 8 require air release valves (ARVs) in Sarasota Bay.
- ARVs pose a safety and maintenance hazard for boaters and maintenance personnel.
- ARVs have intermittent discharges of raw wastewater when air is released.
- ARVs can leak as their condition deteriorate.



Construction Alternatives Analysis

- Length of trenchless runs increases project and construction complexity.
- Longer pulls have higher risk of frack out.
 - Intermediate receiving pits a possibility
- Deep pipe runs required for appropriate geological conditions for successful installation and to reduce frack out risk into the bay.
 - Receiving pits very deep to receive the cutting heads, making open cut from these pits less feasible.
- **All open-cut approach proposed.**




Construction Approach


Construction Approach

- Refers to the means and methods for how the open-cut trench installation is performed.
- Minimize environmental impacts as much as possible.
 - Impact areas minimized by sheet-piling, shoring, and turbidity screens.
 - Impact areas categorized as direct or secondary to identify project boundaries.
- Project boundaries were determined for each segment based on seagrass survey and construction limitations based on discussion with contractors.
- In areas of dense seagrass or mangroves, use sheet piles or trench boxes to reduce trench width and impact areas.


Construction Approach: Segment 1




Construction Approach: Segments 2 and 4



Construction Approach: Segment 3



Construction Approach: Segment 5






Environmental Impact Quantification

Impact Quantification

- GIS data, ESA seagrass/oyster survey, and mangrove delineation used to quantify wetlands and aquatic resources in construction corridor.
- Iterative process with construction approach to minimize footprints and impact areas
- Overlaying construction limits with GIS coverages of wetlands and aquatic resources generated the following impact estimates:
 - Seagrass:
 - Direct: 3.5 acres (direct physical disturbance)
 - Secondary: 2.2 acres (outside of sheet piling but within turbidity curtains)
 - Mangroves: 1.63 acres
 - Oysters: 0.2 acres

Mangrove Impacts from Sewer Leak

- The June 2020 sewer leak discharged raw sewage to the north and west of the leak, into surrounding mangroves
- A fill road was constructed to get into the area and conduct repairs
- Mangroves were impacted by the fill road and sewage (oxygen stress)








Proposed Mitigation

Previous Impacts from Existing Force Main Construction

- Based on seagrass trend analyses and surveys (SWFWMD), seagrass coverage in the project area reached its apex in 2016-2018.
- Even during this period the deep trench cut from the original construction never supported seagrass.



Proposed Seagrass Mitigation

- Proposed mitigation includes backfilling deep trench areas and the unnamed channel within the project boundaries to provide viable area for seagrass recovery where it has historically been absent.
- 6.5 acres (15,300 CY) of backfill
- 1.9:1 mitigation ratio



Mangrove and Oyster Mitigation

- All mangrove impact areas will be regraded to appropriate elevations and planted on 3-foot centers.
- Oyster impacts will be offset by placement of cleaned shell material on direct impact areas.



Impact and Mitigation Summary

- All impacts to wetland and aquatic resources associated with the construction of the new force main are temporary impacts – no permanent dredge/fill.
- Opportunities exist for a net environmental benefit by backfilling old dredge cuts to support future seagrass recovery.





Conclusions

Conclusions

- Critical and urgent infrastructure project needed to reinforce the integrity of wastewater services for the Town, and to protect the integrity of the immediate marine ecosystem.
- Propose open-cut construction along Alignment 1.
- All impacts to wetlands and aquatic resources will be temporary impacts.
- All directly impacted areas will be restored back to natural elevations and graded immediately upon installation and burial of the new force main.
- The proposed project has the potential to result in a net environmental benefit to the Sarasota Bay marine ecosystem with respect to seagrass recovery.



Questions and Discussion



Open Cut



HDD



Direct Pipe



Sectional Barge



Subaqueous Pipe Installation